

## Construction Update

Overall, the project is approximately 18% complete. On May 22, the first wind turbine foundation was poured at T-9, in the NW area of the project. The concrete was added as a single continuous pour over an 11-hour period beginning at 6 am. Over the past two weeks, Borea has poured seven wind turbine foundations.

## Overnight Foundation Pours

In February, Paintearth County granted Capital Power a variance of its development permit to extend specific work between 11 pm and 6 am. This exception is limited to concrete foundation pours and wind turbine top-out activities only. With the weather beginning to warm, Borea is switching to pouring the remaining concrete foundations to take advantage of the cooler overnight temperatures starting the week of **June 10**. Concrete pours for the wind turbine foundations are anticipated to be ongoing until the end of July in preparation for wind turbine assembly.



*An aerial view of the reinforcing steel rebar.*



*Getting ready to begin pumping concrete for the first wind turbine pour on May 22.*



*The first completed wind turbine foundation. Once the concrete cures, the foundations are backfilled leaving only the pedestal above the ground.*

## Temporary Partial Road Closure of Twp Rd 400 on Sunday, June 9

**On Sunday, June 9 from 7 am to 5 pm, two-way traffic will be temporarily closed on Twp RD 400 from the intersection of RR143 to approximately 850 metres east or approximately 50 metres east of the SW/SE-3-40-14-W4M to accommodate the installation of a section of 34.5 kV underground collector line in the County right-of-way along the north side of Twp Rd 400. The partial closure is necessary to accommodate the staging of project equipment and materials on the roadway during the execution of this work.**

Local traffic will be managed through flag persons posted at the intersections on either side of the work zone – RR143 and Hwy 861 – and signage and traffic cones installed. All construction traffic will also be

temporarily diverted to Twp Rd 402, and all construction heavy traffic will be halted throughout this work.

Regular vehicular traffic will be able to pass on the open side of the road, while larger traffic, such as seeders and other farm equipment, will potentially be diverted to Township Road 402 if there is insufficient space for them to pass on the road.

Pending the Alberta Utilities Commission's approval of T27, a second temporary partial road closure will be required in the same area to accommodate the installation of the collector line for T27. We will share more information about that temporary partial closure (if needed) at the appropriate time.

For everyone's safety, we ask you to please drive with caution. Follow directions from flag persons and slow to the posted speed limits in construction zones. We appreciate your patience during construction.



*The partial road closure of the north-side of Twp Rd 400 scheduled for Sunday, June 9 will affect the area depicted above where the collector line will be installed in the County ROW east of the intersection of RR 143 to approximately 50 metres east of the edge of the SW/SE-3-40-14-W4M section line.*

Please contact us anytime.

- **1-855-703-5005** (toll free); [projects@capitalpower.com](mailto:projects@capitalpower.com)
- **Wade McAllister**, Lead Land Agent, Access Land Services, **403-597-5555**; [wademcallister@accessland.ab.ca](mailto:wademcallister@accessland.ab.ca)
- **Mark Angus**, Halkirk 2 Wind Project, Construction Manager, **403-966-8352**